

FINAL REPORT

WILD HORSE PROJECT CARBON COUNTY, MONTANA

MT A/E 88-46-119

AUGUST 1, 1989



STATE DOCUMENTS COLLECTION



DEC 23 1991

MONTANA STATE LIBRARY 1515 E. 6th AVE. HELENA, MONTANA 59620

FINAL REPORT

WILD HORSE PROJECT CARBON COUNTY, MONTANA

MT A/E 88-46-119

AUGUST 1, 1989

Prepared for: MR. ED GENSLER Reclamation Specialist Abandoned Mine Reclamation Bureau Montana Department of State Lands 1625 Eleventh Avenue Helena, Montana 59620

Prepared by: SPECTRUM ENGINEERING Mining & Civil Engineers 3302 Fourth Avenue North Billings, Montana 59101

Gary W. Rome, P.E. Project Engineer Hank Lowe Project Inspector

-2

I. INTRODUCTION

A. <u>Project Objectives</u>


The project goal is to reclaim land disturbed by uranium mining. The major items of work include pneumatically backfilling five adits, regrading waste dumps at each of the five adits, backfilling an exploration pit with an adjacent waste dump, disposing of debris, and revegetating the disturbed areas.

B. <u>Site Description and Location</u>


The Wild Horse Project is located approximately 23 miles north of Lovell, Wyoming in the Pryor Mountain, Wild Horse Range. The Project is divided into 6 sites (adits 1 through 5 and the exploration pit) and all 6 sites are within 1000 feet of each other. The topography is rough and broken with an elevation change of 115 feet. The average elevation is 5825 feet. Vegetation consists of grasses, cactus, some pine trees and cedar bushes. The land use is a Wild Horse Range controlled by the Bureau of Land Management. The site is more particularly located in the northeast 1/4 of the southwest 1/4, Section 7, Township 9 South, Range 28 East, Carbon County, Montana.



https://archive.org/details/wildhorseproject1989spec









C. Land Ownership and Access

The Wild Horse Site and access is owned by the U.S. Government and administered by the Bureau of Land Management, Billing Resource Area, c/o Ken Hanify, 810 East Main, Billings, Montana 59105 at phone 406/657-6262.

The best access to the site is from Lovell, Wyoming located approximately 90 miles south of Billings, Montana along paved U.S. Highway 310. From Lovell you travel approximately 20 miles east along paved U.S. Highway 14A until reaching Wyoming Highway Number 37. Travel north along paved Highway 37 for 8.8 miles until you reach the Gyp Springs Road. Turn left at the point and proceed 1.5 miles west. Turn north (right turn) at this point onto the Crooked Creek Road and follow it for 2.8 miles until you reach the horse corrals at Britton Spring. Continue traveling along the Crooked Creek road for an additional 0.5 miles and then turn north (right) again. Follow this road for about 1.7 miles until you reach the Burnt Timber-Tillet Ridge Road Number 14 (marked by a U.S. Forest Service sign). An old abandoned tractor is located at this turnoff. Turn right (north) onto this road and travel for approximately 5.5 miles to the project site. The road for the last three miles or so is badly rutted and is more a 4-wheel drive trail than a road.

D. <u>History</u>

The Wild Horse sites are a part of a small uranium mining district on the southwest edge of the Pryor Mountains in Carbon County, Montana. The site is five miles north of the Montana/Wyoming border. Certificates of Location are not on file for these particular sites. Bureau of Land Management records show that mining of uranium was started in the area in the 1950's and abandoned in the 1960's.

II. DESCRIPTION OF RECLAMATION PROJECT


A. <u>SITE HAZARDS AND PROBLEMS</u>

The site consists of 5 open adits and related waste dumps, 1 pit excavation and waste pile, 3 drill holes located above adits 1 and 3 and mining related debris.

B. <u>PROJECT PLANNING</u>


The scope of work for each area was to: 1) eliminate all open adits by pneumatic backfilling from the waste dump areas; 2) rebuild and regrade areas around adits and related waste dumps; 3) seal drill holes; 4) seed, fertilize and mulch all disturbed areas; and 5) dispose of all mine-related debris.





<u>ITEM</u>	DESCRIPTION	ACTION	QUANTITY
DH-1,2,3	6-THCH DIAMETER	PLUG	3 EACH
EXPLORATION PIT	EXCAVATED PIT	BACKFILL AND REGRADE	12D LEY
WATER	REGRADED PET AREA	FOR COMPACTION	1.800 GALLONS
	ALL CONSTRUCTION AREA: AND HAUL ROADS	FOR DUST SUPPRESSION	5.000 GALLONS
REVEGETATION OF DISTURBANCE AREA	SEED APPLICATION FI (10 LBS PLS/ACRE) (80		LCH APPLICATION 3000 L85/ACRE)
D.20 ACRES	2 L85 PLS	16 LBS	600 185






() PICTURE I SHOWS ADIT I, WASTE DUMP I, AND THE ACCESS ROADS.



PICTURE 2 SHOWS THE ADIT I OPENING



BCALE IS PEE WTOUR INTERVAL - & PT

Versice: Datum Based On Interpolation Of USOS 7 $\frac{1}{2}$ Ouedrangle: MYSTERY CAVE Topostophy Prepoise from Ground Survey Conducted In 1987 By Spectrum Engineeing Using A Pilone Toble And Alfddet This Topography Is Of Reconnelsionce Closs And Has Not Been Field Checked

LEGEND

WASTE OUMP ---- ORAINAGE

-5870 - CONTOUR

WORK DESCRIPTION

- PERFORM SITE PREPARATION BY DISPOSING OF ALL DEBRIS LITTERING THE SITE
- A PROVIDE WATER FOR USE IN COMPACTION AND FOR DUST SUPPRESSION IN THE CONSTRUCTION AREA AND ON THE MAUL ROADS
- . SEAL ORILL HOLE 1 (SEE SHEET 1 OF 5).
- * BACKFILL ADIT 1 WITH MATERIAL FROM WASTE DUMP 1
- A REBUILD THE SLOPE ADJACENT TO ADIT 3 WITH MATERIAL FROM WASTE DUMP 1
- * SEED, FEPTILIZE, AND MULCH ALL DISTURBED AREAS INCLUDING THE HAUL ROADS
- * ADDITIONAL WORK DESCRIPTION OFTAILS CAN BE FOUND IN THE SPECIAL PROVISIONS


WORK SUNHARY TABLE

<u> 16m</u>	DESCRIPTION	ACTION	QUANTITY
ADIT 1 AREA	ADIT DPENING	PHEUMATIC BACKFILL	290 LCY
	WASTE PILE AREA	REGRADE	190 LCY
WATER	REGRADE AREA	FDR COMPACTION	3,000 GALLONS
REVEGETATION OF DISTURBANCE AREA	SEED APPLICATION (10 LBS PLS/ACRE)	EERTILIZER APPLICATION (80.0 LBS NUTRJENT/ACRE)	HULCH APPLICATION (3000 LBS/ACRE)
0 30 ACRES	3 LBS PLS	Z4 L85	900 185
NDTE: THESE AREAS MULCHING WILL BE A	WILL BE HYDRDSEED PPLIED AT A RATE DF	ED AND HYDROMULCHED.	TACKIFIER IN HYDRD-

LLOYO FUSSELMAN BILLINGS RESOURCE AREA BIO E. MAIN 8ILLINGS, MT. 59105 PHONE (406) 657-6262

NOTICE

AN ABANDDNED MINE UNDERLIES THIS SITE. MANY POTENTIAL HAZAROS EXIST THE EXTENT OF THESE HAZARDS IS NOT FULLY KNOWN CONTRACTORS AND DTHER PERSONS WORKING AT THE SITE SHALL APPRISE THEMSELVES OF THE CONVITIONS AND TAKE WHATEVER STEPS ARE OEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES




0-	PICTURE NUMBER AND ORIENTATION
*****	UNDERGROUND MINE WORKINGS
	OPEN ADIT

LANCOWNER AND CONTACT SECTION 7, T95, R28E

BUREAU OF LANO MANAGEMENT





	DESCRIPTION	ACTION	QUANTITY
ADIT 2 AREA	ADIT OPENING	PHEUMATIC BACKFILL	450 LCY
	WASTE PILE AREA	REGRADE	1640 LCY
WATER	REGRADE AREA	FOR COMPACTION	24,600 GALLON
OEBRIS	BIODEGRADABLE	OISPOSE OF	1/2 PICKUP LOA
REVEGETATION OF DISTURBANCE AREA	SEED APPLICATION (TO LBS PLS/ACRE)	EERTILIZER APPLICATION (80.0 LBS NUTRIENT/ACRE)	HULCH APPLICATIO (3000 LBS/ACRE)
1.40 ACRES	14 LBS PLS	112 L85	4,200 LBS
NOTE: THESE AREAS MULCHING WILL BE A	WILL BE HYDROSEER	DEO ANO HYOROMULCHEO. 1 80 POUHOS PER ACRE.	ACKIFIER IN HYOR






① PICTURE I SHOWS THE AOIT 3 OPENING, THE ACCESS ROAD, AND A PORTION OF THE AREA TO BE REGRADED



(2) PICTURE 2 SHOWS WASTE DUMP 3 AND DEBRIS ADJACENT TO WASTE DUMP 3

WORK DESCRIPTION


- · PERFORM SITE PREPARATION BY DISPOSING OF ALL DEBRIS LITTERING THE SITE
- PROVIDE WATER FOR USE IN COMPACTION AND FOR OUST SUPPRESSION IN THE CONSTRUCTION AREA AND ON THE HAUL ROADS
- * PHEUMATICALLY BACKFILL ADIT 3 WITH MATERIAL FROM WASTE DUMP 3 AND THE REGRADE AREA.
- · REGRADE THE AREA INDICATED TO CONFORM WITH THE POST RECLAMATION CONTOURS
- · SEED, FERTILIZE, AND MULCH ALL DISTURBED AREAS INCLUDING THE HAUL ROADS.
- · ADDITIONAL WORK DESCRIPTION DETAILS CAN BE FOUND IN THE SPECIAL PROVISIONS.






1TEM	DESCRIPTION	ACT10H	QUANTITY
ADIT 3 AREA	ADIT OPENING	PREUMATIC BACKFILL	SZS LCY
	WASTE PILE AREA	REGRADE	390 LCY
WATER	REGRADE AREA	FOR CONPACTION	5,900 GALLONS
DEBRIS	BIDDEGRADABLE	DISPOSE	1/2 PICKUP LOAD
REVEGELATION OF DISTURBANCE AREA	SEED APPLICATION (10 LBS PLS/ACRE) (EERTILIZER APPLICATION 80 0 LBS NUTRIENT/ACRE)	HULCH APPLICATION (3000 LBS/ACRE)
D. SO ACRES -	5 LBS PLS	4D LBS	1,500 L85
NOTE: THESE AREAS MULCHING WILL BE A	WILL BE HYDROSEEDI PPLIED AT A RATE OF	EO AND HYDROMULCHED. 1 BO POUNDS PER ACRE.	ACKIFIER IN HYDRD-

-





Vertical Datum Based On Interpotation of U305 $7\frac{1}{2}$ Quadrangle . MYSTERY CAVE Tabodraphy Prepared From Ground Survey Conducted in 1987 By Spectrum Eighneeting Using A Plane Table And Alldade. This Topography is Of Reconnelsance And Has Not Been Field Checked

600'+ To


Wild Horse

Adl 2-Areo


NDTICE

AN ABANDONED MINE UNDERLIES THIS SITE MANY POTENTIAL HAZARDS EXIST THE EXTENT OF THESE NAZARDS IS NDT FULLY KNDWN CONTRACTORS AND OTHER PERSONS WORKING AT THE SITE SHALL APPRISE THEMSELVES OF THE CONDITIONS AND TAKE WHATEVER STEPS ARE DEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES






LTEN	DESCRIPTION	ACTION	QUANTITY
ADIT 4 & S AREA	ADIT 4 OPENING	PREUMATIC BACKFILL	190 LCY
	ADIT 5 OPENING	PREUMATTC BACKFTLL	490 LCY
	WASTC PILE AREA	REGRADE	540 LCY
WATER	REGRADE AREA	FOR COMPACTION	8,100 GALLONS
OEBRIS	BIODEGRADABLE	DISPOSE OF	1 PICKUP LOAD
REVEGETATION OF DISTURBANCE AREA	SEED APPLICATION (TO LOS PLS/ACRE) (EERTILIZER APPLICATION 80.0 LBS NUTRIENT/ACRE)	HULCH APPLICATION (3000 LBS/ACRE)
0.65 ACRES	7 LBS PLS	S2 LBS	1,950 LBS
NOTE: THESE AREAS HULCHING WILL BE A	VILL BE HYDROSEED	ED AND HYDROMULCHED. T	ACKIFIER IN HYDRO-




THE SITE SHALL APPRISE THEMSELVES OF THE CONDITIONS AND TAKE WHATEVER STEPS ARE OEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES.

SHEET NO 5 of 5





,




NOTE THIS TOPOGRAPHY IS AN ESTIMATE OF POST RECLAMATION TOPOGRAPHY. ACTUAL POST RECLAMATION TOPOGRAPHY MAY VARY SLIGHTLY,

.

SI7E	PLAN AND GENERAL LAYOUT
S	RSE SITES - ADIT 1 & 3 AREAS ECTION 7, T9S, R28E ARBON COUNTY, MONTANA
	STATE OF MONTANA PARTMENT OF STATE LANDS Reclamation Bureau, reclamation division
0415. 04444 41. CHECKEO EV. APPEDICE EV. 40 BATE E.	SPECTRUM ENGINEERING Mining ond Civil Engineers 3302 41h AVE NORTH BILLINGS, MONTANA
	SHEET ND 1 of 3





ADIT 2 AREA ESTIMATED POST RECLAMATION TOPOGRAPHY

-10

WILD	PLAN AND GENER HORSE SITES - A SECTION 7, T95, IRBON COUNTY, MO	ADIT 2 AREA	
OE ABANDOMED MINE BATE- BATE- BATE- BATE- DLO C-ICCSED S7- BP/BOYLE S7- BE/FUIGUE S7- BE/FUIGUE S7- BE/FUIGUE S7- BE/FUIGUE S7- BE/FUIGUE S7- BE/FUIGUE S7- BE/FUIGUE S7-	Mining and \$302.41	LANDS	2
		SHEET NO 2 of	3



. 3#15 _ ъ RECLAIMED CUT AND FILL AREAS 3.71

-

ADIT 485 AREA

ESTIMATED POST RECLAMATION TOPOGRAPHY

PO BCALE IN FEET CONTOUR INTERVAL - 8 PT

NOTE . THIS TOPOGRAPHY IS AN ESTIMATE OF POST RECLAMATION TOPOGRAPHY. ACTUAL POST RECLAMATION TOPOGRAPHY MAY VARY SLIGHTLY

.

$\left(\sum_{i=1}^{n} \right)$			
3800			
	4		
	SIT	E PLAN AND GENE	RAL LAYOUT
		RSE SITES-AU SECTION 7, T9S ARBON COUNTY,	DIT 485 AREAS , R28E MONTANA
	ABANDONED MIN	STATE OF MONTA EPARTMENT OF STATI E RECLAMATION BUREAU,	E LANDS
0.00	DLO		d ENGINEERING
			416 AVE NORTH NGS, WONTANA
		1	SHEET NO 3 of

3____



C. <u>Chronological History</u>

- 1. The projects were advertized for the three consecutive weeks of September 15th, 22nd and 29th, 1988 in the Billings Gazette in Billings, Independent Record in Helena, and the Carbon County News in Red Lodge.
- 2. The pre-bid conference was held on site at 10 a.m. on Friday, September 23, 1988. There were six contractors in attendance. Ed Gensler of Department of State Lands and Gary Rome of Spectrum Engineering were also present.
- 3. Bid were opened at 2 p.m. on October 6, 1988. The bid tabulation and engineer's estimate are presented in Appendix D at the back of this report.
- 4. The Notice of Award was issued on October 17, 1988 to the lowest bidder in the amount of \$87,197.50. The Agreement was signed and the Contract was awarded on November 2, 1988 to:

Stevens and Feller Construction P.O. Box 204 Billings, Montana 59103 Phone: 406/245-0166 MT Contractor's License: 6224 A

- 5. The pre-construction meeting was held at Spectrum Engineering's office on November 14, 1988. Craig Stevens of Stevens & Feller, Ed Gensler of D.S.L., Gary Rome (project engineer) and Bill Wolff (construction inspector) from Spectrum Engineering were in attendance.
- 6. The ninety-day contract time started November 14th, 1988 as per the Notice To Proceed. Weather days were requested for November 15 through November 30. This effectively moved the starting date to December 1, 1988.
- 7. A temporary written winter shut-down was issued on December 23, 1988. Pneumatic stowing at all adits had been finished, the drill holes were nearly finished, and the excavated pit had been backfilled and regraded. Tasks remaining were to regrade near the adits, revegetate the disturbed areas, and finish backfilling the drill holes with concrete. Twenty-three (23) of the ninety (90) construction days were used.
- 8. Construction resumed at the Wild Horse Project on May 9, 1989 and was finished by May 19.
- 9. Final inspection took place on May 22, 1989 with Ed Gensler from the AMR Bureau and Gary Rome from Spectrum Engineering.



- C. Chronological History (Cont.)
 - The final pay request for the project was sent to the Owner on June 10. 2, 1989.
 - 11. The contractor used thirty-seven (37) of the ninety (90) days allowed for construction.

D. Equipment

- Flat Allis loader, 745H-B, 1982, 225 horsepower, 5 yd. capacity. 1.
- Peterbilt tractor, 1969, 335 horsepower. Fontaine lowboy, 1965, 35 ton. Magna generator, KW 350. 2.
- 3.
- 4.
- 5.
- Case backhoe, 880, 1978, 125 horsepower, 3/4 yd. capacity. Michigan loader, L120, 1986, 175 horsepower, 4 yd. capacity. Holywell stower, 1962, 150 horsepower. 6.
- 7.



E. Daily Construction Log

Stevens and Feller Construction appointed Craig Stevens to be the Superintendent of the project.

Nov. 30, 1988	 Met Contractor in Laurel to help move loader to Wild Horse Sites. Bearing went out of transport trailer. Hank Lowe went on to Lovell and met with Micon Construction. Transport arrived at Lovell at 5:00 PM. Will move loader into Sites 12/1/88.
Dec. 1, 1988	 Everybody met at motel and then went to the 4.8 mile Intersection. Unloaded equipment there and sent Micon's truck and trailer back to Penn. Loader started to haul equipment into site. Loader broke down at 4:00 PM. Contractor will try and rent one for 12/2/88.
Dec. 2, 1988	 Contractor said he had loader rented. Went to job site and Micon Construction working on pipe on Hopper. Contractor showed up at 11:00 AM. Loader rental fell through. Will have loader repaired or rent from Billings by 12/5/88. Contractor wants to work 10 hr days.
Dec. 5, 1988	 Rental loader arrived from Billings. Hauled in rest of equipment from 5 mile Intersection. Finished pipe and wired generator to stower. Need screen on hopper.
Dec. 6, 1988	 Finished screen on Hopper. Started stowing at 9:00 AM. Loader fixing haul roads. Backhoe filling hopper at Adit #1. Loader filled and leveled waste Dump #6. Cleaned up debris at Adit #3 and burned it.
Dec. 7, 1988	 Warmed up equipment. Fixed broken pipe. Backhoe feeding hopper. Loader hauling in sack cement. 4 hr. down time because of broken pipe and to repair hopper.



E. <u>Daily Construction Log (Cont.)</u>

Dec. 8, 1988	 Warmed up generator. Welded screen on hopper. Loader hauling in rest of sack cement. Backhoe loading hopper. Removed debris from Adit #5 and burned it. Removed debris from Adit #2 and burned it. Pickup debris from Adit #3 and burned it. Shorted out 480 U Line on Stowing Machine. Down about 1/2 hour.
Dec. 9, 1988	 Backhoe filling hopper. Adit #1. Loader removing reject. Loader mixed soil cement. Finished stowing at 12:00 PM. Started mobilization to Adit #5.
Dec. 10, 1988	 Finished mobilization from Adit #1 to Adit #5. Finished setting up stower and generator. Started stowing at 1:06 PM. Checked distance of stowing at 2:06 PM. Distance ok. Backhoe feeding hopper. Loader removing reject. Welded screen on hopper.
Dec. 11, 1988	 Warmed up equipment. Backhoe filling hopper. Shut down 9:30 AM to weld screen on hopper. Loader remove reject for fill in Adit #1. Add 4' pipe to stower. Ready for soil cement 12/12/88.
Dec. 12, 1988	 Warmed up equipment. Mixed up soil cement. Stowed soil cement. Does not work good with stower. Mobilized all equipment to Adit #4. Started stowing to see where it hit in adit.
Dec. 13, 1988	 Backhoe filling hopper. Loader leveling area off for equipment at Adit #2. Loader stockpiling material for stowing. Site inspection by Ed Gensler and Gary Rome.



E. Daily Construction Log (Cont.)

Dec. 1	.4, 1988	- - - - -	Warmed up equipment. Mobilized from Adit #1 to Adit #2. Mixed soil cement up with loader. Stowed soil cement with backhoe and loader. Installed equipment for stowing at Adit #2. Repaired screen on hopper.
Dec. 1	.5, 1988		Warmed up generator with tank heater and portable heater. Warmed up backhoe and loader. Finished repairing screen on hopper. Backhoe filling hopper. Loader removing reject at Adit #2. Loader removing reject from Adit #1 to front of Adit #3. Material freeze on side of hopper.
Dec. 1	6, 1988		Warmed up generator. Warmed up backhoe and loader. Heated hopper with new portable torch. Pipe plug up at 1:15 PM. Back stowing at 1:40 PM. Backhoe filling hopper. Loader stockpiling material for stower and regrading hill side.
Dec. 1	.7, 1988		Warmed up equipment. Finish stowing Adit #2 at 12:00 PM. Mobilized all equipment to Adit #3. Set up equipment ready to stow. Started stowing to see where material was hitting.
Dec. 1	8, 1988	- - - - -	Started heaters to heat generator. Warmed up equipment. Backhoe filling hopper. Loader stockpiling material. Adit #3. Loader removing reject. Adit #3. Loader leveling at Adit #2.
Dec. 1	9, 1988		Warmed up equipment. Loader stockpiling material at Adit #3. Loader regrading at Adit #2. Stower broke down at 3:21 PM. John Haggs went for an electrician. Backhoe and loader finished out day, regrade slopes. BLM Representative showed up and looked over sites. Took some pictures of sites.



E. Daily Construction Log (Cont.)

Dec. 20, 1988	 Warmed up generator and equipment. Electrician checked out stower unit. AC to DC unit is out. Needs new part. Loader regrading Adit #2. Backhoe regrading Adit #3. Stower ready at 3:30 PM. Stowed until 5:30 PM.
Dec. 21, 1988	 Heated up all equipment. Loader stockpiling material and removing reject. Backhoe filling hopper. Loader mixed up soil cement. Stowed soil cement with backhoe and loader. Mobilized hopper out to 5 mile Intersection.
Dec. 22, 1988	 Warmed up loader. Mobilized all equipment out to 5 mile Intersection. Load all Micon Equipment on truck to go to Grand Junction, Colorado. Load Generator, fuel tank and loader on truck to Billings. Filled drill holes with vol plug chips. Shut down for Holidays.
Winter shutdown	
May 9, 1989	 Met the operator in Lovell and escorted him to sites. Started servicing the backhoe. Showed the operator what to do at adit #1.
May 10, 1989	 Finished servicing the backhoe. Loader mobilized to site by 1:00 pm. Started regrading at the Adit #3 site.
May 11, 1989	 Checked all equipment. Finished grading Adit #3. Finished grading Adit #1. Started regrading Adit #5. Filled the top of the drill holes with concrete.
May 12, 1989	- Short work day. Hard rain.
May 15, 1989	 Warmed up all equipment. Finished Adit #5 adit with the backhoe. Loader worked regrading Adit #2. Loader and backhoe worked regrading Adit #4 area.



E. Daily Construction Log (Cont.)

May	16,	1989	 Started and warmed up all equipment. Finished Adit #4 area regrading. Moved to Adit #2 area and nearly finished regrading there. Excavated a water storage pit to be used by the hydromulch subcontractor. Improved the access road for the water truck. Performed maintenance on equipment.
May	17,	1989	 Hauled water to the storage reservoir. Finished regrading at the Adit #2 site. Hydromulch truck arrived site at noon. Hydroseeded and hydromulched the Adit #2 site.
May	18,	1989	 Finished hydroseeding and hydromulching by 11:00 am. Cleaned up the construction area. Started demobilizing equipment. Rebuilt water bars on the access road during retreat.

III. SLIDES

The description of the slides taken to document the work performed at each of the sites is found in Appendix A. In addition, the original slides are found at the very back of one volume and black and white copies of the slides are found in all three volumes directly behind the slide descriptions in Appendix A.

Two prints showing views of the reclamation work are found on the following page.



.



Typical Adit Backfilling Using Conventional Machinery To Feed Pneumatic Injection Equipment



Regrading Waste Dumps Following Pneumatic Backfilling And Preceding Revegetation

PAGE 20 OF 23



IV. COST SUMMARY

A. Final Payment Request and Reconciliation Change Orders

The following reconciliatory change orders were executed during the course of the project.

- Change Order No. 1 Issued January 11, 1989 with Payment Request No. 2. The amount of pneumatic backfill was increased to be consistent with field measurements. Also, there was a quantity decrease to account for the actual amount of water used at the project site.
- Change Order No. 2 Issued June 1, 1989 with the Final Payment Request (Payment Request No. 3). There was a quantity decrease in the number of acres actually revegetated.

A copy of the Final Payment Request and Change Orders 1 and 2 are contained in Appendix B of this report. These documents summarize the final quantities and costs for each item.

B. Cost Per Site

1. <u>Project Cost Summary</u>

	Disturbed Acres	Cost/Acre	Total <u>Project Cost</u>
A11	2.94	\$ 28,691.84	\$ 84,354.00
TOTAL	2.94	\$ 28,691.84	\$ 84,354.00



2. Project Cost Breakdown

Item	Quantity	Cost per <u>Unit</u>	Cost per <u>Acre</u>	Total <u>Cost</u>
WILD HORSE (0.00 acres)				
Mobilization Provide Water Pneumatic backfill and Seal Adit Openings	1 L.S. 0 KGa1 2044 C.Yds	\$10,000.00 100.00 23.50	\$ 3,401.36 0.00 16,338.10	\$10,000.00 0.00 48,034.00
Backfill Boreholes Backfill and Regrade Excavated Pit	3 Each 1 L.S.	500.00 8,000.00	510.20 2,721.09	1,500.00 8,000.00
Regrade Area Fertilize, Seed & Mulch	1 L.S. 2.94 Acres	8,000.00 3,000.00	2,721.09 3,000.00	8,000.00 8,820.00
WILD HORSE TOTAL			\$ 28,691.84	\$ 84,354.00

3. Cost Per Yard

Due to the scarcity of topsoil and the remoteness of these sites, no topsoil was moved at the Wild Horse Project. A total of 2,044 cubic yards of material was used to pneumatically backfill five open adits at \$23.50 per yard for a total coat of \$48,034.00. A total of 2,885 cubic yards of earth was regraded at a total lump sum cost of \$16,000.00 or \$5.55 per yard.

V. SUMMARY

A. <u>Completed Reclamation</u>

The Contractor completed the sites involved in this project in the allowable contract time, using 37 calendar days of the 90 days allowed or 41% of the total.

Five adits left open when uranium mining ceased were backfilled using pneumatic backfilling equipment. Some debris in the form of dilapidated posts and headers was disposed of. The 10-foot thickness of material nearest the adit opening was mixed with cement to form a soil cement mixture to ensure permanent closure. Following the backfilling of the underground voids, the mine waste dumps were regraded in place to match the natural contours. After final regrading, all the disturbed areas were revegetated using hydromulching equipment.

*

B. <u>Comments</u>

Pneumatic backfilling is expensive, but very effective. The material was shot fifty (50) feet back into the openings to ensure complete and permanent closure. However, the openings at these sites were large, usually more than eight (8) feet wide and eight (8) feet high. It may have been acceptable to use a loader or dozer to push backfill into the adits, even though the backfill would not be placed as far in as with pneumatic backfilling.

Hydromulching was employed exclusively due to the presence of wild horses in the area. It was thought that hydromulch would be more difficult to the animals for feed than would crimped hay or straw mulch.

C. <u>Recommendations</u>

Future subsidence is not likely for two reasons. First, the rock over the voids is massive limestone. Second, the pneumatic backfilling method places the closure plug relatively far back into the voids with good compaction. This leads us to believe that failure of the closure is an extremely remote possibility.

Since no topsoil was spread, there is little medium for plants. Furthermore, the revegetation is exposed to hot summer heat and little water. If the fall and winter weather is favorable for the first year, the vegetation may get started. This site should be monitored. It will be interesting to see what our efforts will bear.



APPENDIX A

SLIDE DESCRIPTIONS BY PROJECT



EQUIPMENT

ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
1	12/01/88	KW 350 Generator plant.
2	12/01/88	Lowboy and tractor.
3	5/17/89	Dump Truck & 6' Diameter X 12' Tank (2500+ gal)
4	5/17/89	Plastic-Lined Reservoir and Water Truck
5	5/17/89	Loading Hydromulch Truck

DRILL HOLES

ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
6	12/01/88	Preconstruction Drill hole #1.
7	12/01/88	Preconstruction Drill Hole #2.
8	12/01/88	Preconstruction Drill Hole #3.
9	12/22/88	Drill Hole Plug (Vol Plug Chips).



ADIT #1 AREA

ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
10	12/01/88	Preconstruction Hole Top of Adit #1.
11	12/01/88	Preconstruction Adit #1.
12	12/01/88	Preconstruction Waste Dump #1.
13	5/10/89	Regrading Adit #1 Area.
14	5/11/89	Regraded Adit #1 Area From Bottom.
15	5/11/89	Regraded Adit #1 Area From East.
16	5/11/89	Regraded Adit #1 Area From Top.
17	5/11/89	Regraded Adit #1 Area From West.
18	5/15/89	Looking Across to Adit #1 Area.
19	5/18/89	Adit #1 Area Hydromulch Completed.



ADIT #2 AREA

ASSIGNED	DATE	
NUMBER	TAKEN	SUBJECT OR COMMENTS
20	12/01/88	Preconstruction Adit #2.
21	12/01/88	Preconstruction Waste Dump #2.
22	12/08/88	Burning debris at Adit #2.
23	12/15/88	Adit #2 Set up.
24	12/16/88	Loader & Backhoe Working Adit #2.
25	5/15/89	Regrading Adit #2 Area.
26	5/15/89	Regrading Adit #2 Area.
27	5/16/89	Regrading Adit #2 Area.
28	5/17/89	Looking Across to Adit #2 Area.
29	5/18/89	Adit #2 Area Hydromulch Completed.



ADIT #3 AREA

ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
30	12/01/88	Preconstruction Adit #3.
31	12/01/88	Preconstruction Waste Dump #3.
32	12/18/88	Set up at Adit #3.
33	12/18/88	Set up at Adit #3.
34	5/11/89	Regrading Adit #3 Area with Loader.
35	5/11/89	Regrading Adit #3 Area with Backhoe.
36	5/11/89	Regraded Waste Dump #3.
37	5/11/89	Regraded Adit #3 Area.
38	5/11/89	Regraded Adit #3 Area.
39	5/15/89	Looking Across to Adit #3 Area.
40	5/18/89	Adit #3 Area Hydromulch Completed.



ADIT #4 AREA

ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
41	12/01/88	Preconstruction Adit #4.
42	12/01/88	Preconstruction Waste Dump #4.
43	12/13/88	Adit #4 set up.
44	12/13/88	Feeding hopper at Adit #4.
45	5/15/89	Regrading Adit #4 Area.
46	5/15/89	Regrading Adit #4 Area.
47	5/16/89	Looking Across to Adit #4 Area.
48	5/18/89	Adit #4 Area Hydromulch Completed.


ADIT #5 AREA

ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
49	12/01/88	Preconstruction Adit #5.
50	12/01/88	Preconstruction Waste Dump #5.
51	12/08/88	Burning debris at Adit #5.
52	12/11/88	Filling hopper at Adit #5.
53	12/11/88	Benching down at Waste Dump #5.
54	5/11/89	Regrading Adit #5 Area.
55	5/11/89	Regrading Adit #5 Area - Equipment on Benches.
56	5/15/89	Regraded Adit #5 Area from West.
57	5/15/89	Regraded Adit #5 Area from Bottom.
58	5/15/89	Looking Across to Adit #5 Area.
59	5/18/89	Adit #5 Area Hydromulch Completed.




EXCAVATED PIT (DUMP #6) AREA


ASSIGNED <u>NUMBER</u>	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
60	12/01/88	Preconstruction Waste Dump #6 from Top.
61	12/01/88	Preconstruction Waste Dump #6 from Bottom.
62	5/18/89	Hydromulching Excavated Pit (Dump #6) Area.
63	5/18/89	Hydromulching Excavated Pit (Dump #6) Area.
64	5/18/89	Excavated Pit (Dump #6) Hydromulch Completed.





















20 5-18-89 Wild Horse-Spectrum





5-18-89

9


MAY

Wild Horse Spectrum 5-16-89

•

E Wild Horse - Statkun





Wild Horse SPECTRUM 5-10-82 63











APPENDIX B

FINAL PAY REQUEST

AND

CHANGE ORDERS



SECTION II

2.12 CHANGE ORDER

Order No. _____

Date: 1/11/89

Agreement Date: <u>11/02/88</u>

NAME OF PROJECT: <u>Wild Horse Project</u>, Carbon County

OWNER: Montana Department of State Lands, Abandoned Mine Reclamation Bureau

CONTRACTOR: <u>Stevens & Feller</u>

Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment, and miscellaneous. Show Percent where applicable.)

				COST OF CHA	NGES		
ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	MAT'LS.	LABOR	EQUIP.	MISC.	TOTAL UNIT COST	TOTAL
2	Provide Water Quantitiy Reconciliation 0 - 48.4 = - 48.4 KGal					\$100.00	(4840.00)
3	Pneumatic Backfill Quantity Reconciliation 2044 - 1945 = 99 C. Yards					23.50	2326.50
	I TOTAL COST - MAT'LS, LABOR, EQUIPHEN	T & MISC.		I		(2513,50)	
	OVERHEAD & PROFIT @	x				0	
	GRAND TOTAL - THIS CHANGE ORDER					(2513.50)	
Orig	inal Contract Price	-	`			\$87,197.	50
Curre	ent Contract Price Adjusted	d by Prev	vious Ch	ange Ord	ler	87,197.	50
Cost	this Change Order (+ or -	-)				(2,513.	50)
New	Contract Price Including th	nis Chang	ge Order			\$84,684.	00



The completion date as set forth in the Contract Documents shall be (unchanged, increased, decreased) by _____ calendar days.

The date for completion of all work will be <u>February 28, 1989</u>

Description and Justification for Change:

 Quantity reconciliation. Field quantities differed from original bid quantities.

SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bonds shall apply and extend to the contract as there by modified or amended per this Change Order. The Principal and the surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bond or Bonds is hereby increased by

Bond or Bonds is hereby increased by __________) (one hundred (100) percent of the Change Order amount) and the penalty of the applicable Payment Bond or Bonds is hereby increased by _________(\$_______) (one hundred (100) percent of the Change Order amount).

COUNTERSIGNED BY MONTANA RESIDENT AGENT

SURETY

	By:		
		(Seal)	
Recommended by:	Jany u Rome	, Eng	gineer
Accepted by: Approved by:	Susan marally	, Coi	ntractor ner RECEIVED
Rev. 4/88	2 - 2	, Owi	JAN 1 3 1989
	2 - 2		STATE LANDS



SECTION II

2.12 CHANGE ORDER

Order No. 2

Date: <u>6/1/89</u>

Agreement Date: <u>11/02/88</u>

NAME OF PROJECT: Wild Horse Project

Carbon County, MT Mont. A/E 88-46-119

OWNER: Montana Department of State Lands, Abandoned Mine Reclamation Bureau

CONTRACTOR: <u>Stevens & Feller Construction</u>

Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment, and miscellaneous. Show Percent where applicable.)

			(COST OF CHA	NGES		
ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	MAT'LS.	LABOR	EQUIP.	MISC.	TOTAL UNIT · COST	TOTAL COST
7.	Fertilize, Seed and Mulch 2.94 [.] - 3.05 = -0.11 Acres					3000.00	. (330.00)
	TOTAL COST - MAT'LS, LABOR, EQUIPMENT OVERHEAD & PROFIT Ə GRAND TOTAL - THIS CHANGE ORDER	T & MISC. X				(330.00) N/A (330.00)	
)rigi	inal Contract Price					\$87,197.	50

Current Contract Price Adjusted by Previous Change Order	84,684.00
Cost this Change Order (+ or -)	(330.00)
New Contract Price Including this Change Order	\$84,354.00

4-47-11 J. 4.4 The completion date as set forth in the Contract Documents shall be (unchanged, increased, decreased) by _____ 0 ____ calendar days.

The date for completion of all work will be June 1, 1989

Description and Justification for Change:

Bid Item 7 -Less Fertilize, Seed, and Mulch was required. 1.

SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bonds shall apply and extend to the contract as there by modified or amended per this Change Order. The Principal and the surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bond or Bonds is hereby increased by _

) (one hundred _(\$_ (100) percent of the Change Order amount) and the penalty of the applicable Payment Bond or Bonds is hereby increased by

(\$_____) (one hundred (100) percent of the Change Order amount).

COUNTERSIGNED BY MONTANA

SURETY

RESIDENT AGENT

By:__ (Seal) Recommended by: Hary is Engineer Accepted by: _ , Contractor Approved by: Acusar Tralles _____, Owner



Payment Request No. 3 Final Pay Request

39
nt A/E 88-46-119
Box 204
ngs, MT 59103
n 30

Summary Of Project	Status	
Amount of Original Contract	\$	87,197.50
Amount of Approved Change Order(s)		(2,843.50)
TOTAL CONTRACT AMOUNT		84,354.00
Contract Time Used to Date		37 Days
Percentage of Contract Time Used		41 %
Percentage of Contract Amount Earned		100 %
Original Contract Amount Completed	•	82,027.50
Change Order(s) Amount Completed		2,326.50
Amount for Material On Site		0.00
TOTAL AMOUNT Earned to Date		84,354.00
Less Previous Amount Earned		58,278.38
Amount Payable This Period	\mathcal{A}	26,075.62
Less 1% Gross Receipts Tax	M	260.76
TOTAL DUE CONTRACTOR THIS PERIOD		25,814.86
Requested By: Stevens and Feller Construction, Inc.	(ntractor)	_ Date: <i>k///89</i>
Checked By: Spectrum Engineering	gineer)	_ Date: <u>6/1/89</u>
Approved By: Department of State Lands Abandoned Mine Reclamation Bureau (Owner)	_Date: <u>6/2/89</u>



pay request no. 3 - Final pay request spectrum engineering

Abandoned Mine Reclamation Bureau

NTLD + CARBON	VILD HORSE PROJECT Carbon County Mont A/E 88-46-119	ECT 119			Stevens and Feller	d Feller								
Bid Op	ening: O	Bid Opening: October 6, 19	19 Page 2 of 2		6224A									
							l Units Completed	l Units Units Units Total Completed Completed Cost of	Units Completed	Total Cost of	% of Estimated	Amount Pavable	l Amount Pavable	 Total
I Item I No.	tem Est. No. Quantity	lhit	Description		Unit Price	Total Price	l This	This Previous To Request Requests Date	To I Date I	Completed Work	Quantity Complete	This Request	Previous Requests	4
-	-	LUNP SUM	LUMP SUM MOBILIZATION	-	XXXXXX \$	XXXXXX \$10,000.00	1 0.0 1	1.01		1.0 1\$10,000.00 1	1 100.041	\$1,280.25	1 \$8, 719. 75	100.041 \$1,280.25 1 \$8,719.75 1\$10,000.00 1
2 -	48.4	KGAL	PROVIDE MATER		100.0000	4, 840.00 1				0.00	0.021	0.0	1 0° °0 1	1 0.00 1
м —	1,945	C. YARDS	PNEUMATIC BACKFILL AND		23.50		1 0.0 1		2,044.0 1	2,044.0 1 2,044.0 1 48,034.00 1	1 105.141	0.00	0.00 48,034.00 48,034.00	1 48,034.00 1
_			SEAL ADIT OPENINGS	-			_	-			-		_	-
4	3	ENCH	BACKFILL BOREHOLES	_	500.00	1, 500, 00	1 3.0 1	0.0	3.0 1	3.0 1 1,500.00 1	1 100.041	1,500.00	1 00.00 1	1 1,500.00 1
- 5		ILLING SUN	BACKFILL AND REGRAGE		XXXXXXX	B, 000. 00	1 0.0 1	1.01	1.01	8,000.00 1	1 100.071	0.0	1 8,000.00	1 8,000.00 1
-			EXCAVATED PIT	_			_				-			-
1 6		LLINP SUN	REGRADE AREA		XXXXXXX	B, 000. 00	1 1.0 1	0.0	1.0 1	1.0 8,000.00	100.01	100.041 8,000.00	1 0.00 1	1 8,000.00 1
1 7	3.05	ACRES	FERTILIZE, SEED AND MUCH		3000,00	9, 150. 00	1 2.94 1	0.01	2.94	8,820.00	96.441	8, 820.00	0.00	
TOTALS					•	\$ 87 , 197 . 50			••	\$84,354.00	•	119,600.25	\$19,600.25 \$64,753.75 \$84,354.00	\$64, 354. 00



Wild Horse Project Pay Request Summary

	Request No. 1	Request No. 2	Request No. 3	Totals
Work Done	\$37,752.25	\$27,001.50	\$19,600.25	\$84,354.00
Amount Withheld (10%)	(3,775.22)	(2,700.15)	0.00	(6,475.37)
Previous Amount Withheld	0.00	0.00	6,475.37	6,475.37
Amount Earned	33,977.03	24,301.35	26,075.62	84,354.00
Gross Proceeds (1%)	(339.77)	(243.01)	(260.76)	(843.54)
AMOUNT DUE CONTRACTOR	\$33,637.26	\$24,058.34	\$25,814.86	\$83,510.46

And the state of the second seco



APPENDIX C

ENGINEERING VERSUS CONSTRUCTION COST ANALYSIS



WILD HORSE PROJECT FINAL REPORT

ANALYSIS OF PROFESSIONAL SERVICE FEES DATE OF PREPARATION: AUGUST 1, 1989

AMOUNT
\$ 27,205.13
\$ 19,400.89
<u>\$ 46,606.02</u>
<u>\$ 84,354.00</u>

PERCENTAGE ANALYSIS	PERCENT
DESIGN ENGINEERING COST COMPARED TO CONSTRUCTION COST	32.3 %
CONSTRUCTION ENGINEERING COST COMPARED TO CONSTRUCTION COST	23.0 %
TOTAL ENGINEERING COST COMPARED TO CONSTRUCTION COST	55.3 %

REMARKS: Services provided include lien determination, landowner contact and consent, budget preparation, grant application, weed board approval, basic engineering, construction staking, contract administration, quantity accounting and full time construction/reclamation inspection.



APPENDIX D

BID TABULATION AND ENGINEER'S ESTIMATE



WILD HORSE PR CAREON COUNTY MONT A/E 88-4	WILD HORSE PROJECT CAREON COUNTY MONT A/E 88-46-119			ENGINEER'S ESTIMATE	ESTIMATE	Stevens a	Stevens and Feller	Shumaker Trucking	ľrucking	Hugh Brindley	ndley	Donnes Constr.	بې د بې
Bid Open	ning: Octo	ber 6, 1988	Bid Opening: October 6, 1988 Page 1 of 1	spectrum Engineering Billings, Montana	ngineering Montana	6224A	A A	5199A	511	6592A	B	5996A	
Item	Est.	+:9	Decryintion	l Unit Drice	Total Price	Unit Price	Total Price	Unit Price	Total Price	Unit Price	Total Price	Unit Price	Total Price
•0W		4100		~~~~~		*****	410 000 00 T	******	1 00 001 69	******	1 00 226 00 1	******	\$9, 750, 00 1
- a	48.4	KIGAL SUM	PROVIDE WATER	1 100.0000	4, 840.00 1	100.0000	4,840.00 1	70.0000	3, 388. 00 1	70,0000	3, 388. 00 1	100.0000	4,840.001
1 M	1,945	C. YARDS	PNELMATIC BACKFILL AND	1 35.00	68, 075. 00 1	23.50	45,707.50 1	37.32	72, 587.40 1	31.20	60,684.00 1	45.00	87,525.00 1
-4	~	FRCH	SEAL ADIT OPENINGS BACKFILL BOREHOLES		900.00	500.00	1,500.00	150.00	450.00 1	1000.00	3,000.00 1	1000.00	3,000.00 1
· IU		LUNP SUM	BACKFILL AND REGRAGE	I XXXXXX	360.00 1	XXXXXX	B, 000.00 I	XXXXXXX	4,120.00 1	XXXXXXX	7,500.00 1	XXXXXXX	500.00
9	-	LUNP SUM	EXCAVATED PIT REGRADE AREA	XXXXXX	B, 295. 00 1	XXXXXX	B, 000. 00 I	XXXXXX	1, 391.00	XXXXXX	1,500.00	XXXXXX	13,825.00 1
2	3.05	ACRES	FERTILIZE, SEED AND MULCH	1 2350.00	7,167.50 1	3000,00	9,150.00 1	2451.00	7,475.55 1	1200.00	3, 660, 00 1	2000.00	6,100.00
TOTAL BASE BID	SE BID				\$99,637.50		\$87,197.50		\$98,911.95		\$105,058.00		\$125, 540, 00

Abardored Mine Reclamation Bureau

.

	AVERPGE	\$12, 144, 00 4, 114, 00 66, 625, 98 1, 987, 50 5, 030, 00 7, 679, 00 6, 596, 39
BID RANGE Total Cost	HIGH	\$ 9,500.00 \$ 19,326.00 3,388.00 \$,840.00 45,707.50 8 7,525.00 450.00 3,000.00 500.00 8 ,000.00 1,391.00 13,825.00 1,391.00 9,150.00 3,660.00 9,150.00
		\$9,500.00 3,386.00 3,386.00 45,707.50 45,707.50 1 500.00 1 500.00 1 500.00 1 500.00 1 500.00 1 500.00 1 500.00 1 500.00
	AVERAGE I	\$12, 144. 00 1 85. 00 1 34. 26 1 662. 50 1 5, 030. 00 1 7, 679. 00 1 2, 162. 75 1
BID RANGE \$ PER UNIT	HIGH	\$19, 326. 00 100. 00 45. 00 8, 000. 00 13, 825. 00 3, 000. 00
	E	0,000.00 \$9,500.00 4,840.00 70.00 8,075.00 23.50 900.00 150.00 360.00 500.00 8,295.00 1,391.00 7,167.50 1,200.00
ESTIMATE gineering Montana	Total Price	XXXXXXX \$10,000.00 \$9,500.00 \$19,326.00 \$12,144.00 00.0000 4,840.00 70.00 100.00 85.00 35.00 68,075.00 23.50 45.00 34.26 300.00 900.00 150.00 1,000.00 562.50 300.00 900.00 150.00 8,000.00 5,030.00 XXXXXX 8,295.00 1,391.00 13,825.00 7,679.00 XXXXXX 8,295.00 1,391.00 3,000.00 2,162.75
ENGINEER'S ESTIMATE Spectrum Engineering Billings, Montana	l Unit Price	н ххххххх 1 100.0000 35.00 35.00 1 350.00 1 ххххххх 1 ххххххх
WILD HORSE PROJECT STATISTICS CARBON COUNTY MONT A/E 80-46-119 Bid Opening: October 6, 1988 Page 1 of 1	Description	MOBILIZATION PROVIDE WATER PROVIDE WATER PNEUMATIC BACKFILL AND SEAL ADIT OPENINGS BACKFILL BOREHOLES BACKFILL AND REGRAGE EXCAVATED PIT REGRADE AREA FERTILIZE, SEED AND MULCH
 Der 6, 1988	Unit	LUMP SUM KGAL C. YARDS ERCH LUMP SUM ACRES
WILD HORSE PROJECT CARBON COUNTY MONT A/E 80-46-119 Bid Opening: Octob	Est. Quantity	1 48.4 1,945 1 3.05 3.05
WILD HORSE PR CARBON COUNTY MONT A/E 88-4 Bid Opening:	Item No.	- au m 4 u u n

TUTAL BASE BID

\$99,637.50

\$64, 596.50 \$145, 666.00 \$104, 176.86

Abandoned Mine Reclamation Bureau

n

